



Beyond the Grid Pty Ltd trading as Pure Electric Solutions
ABN: 67 603 174 661 ACN: 603 174 661 | 38 Ewing St, Brunswick VIC 3056
Phone: 03 8658 0733 | Email: info@pure-electric.com.au

TAX INVOICE #2004

Billing Address	Instal	Address	P	Prepared By		
Langdon Building Pty Ltd Lot 219 Kensington Boulevard SMYTHES CREEK VIC 3351	SMYTH	Lot 219 Kensington Boulevard SMYTHES CREEK VIC 3351		Amy Ho		
Invoice Date	Due D	Due Date				
25/06/2020	01/07/	01/07/2020				
Invoice Number	Paid	Due	ue			
2004	\$4,690.00	\$				
Qty Product	Part Number	Description	Sale Pri	ce Total		

Page 1 29/06/2020

1	Sanden Eco Plus 315L Complete Heat Pump System GAUS- 315FQS	GAUS-315FQS	Highest efficiency heat pump hot water system in Australia - COP 5.6 82% energy savings vs electric, 88% vs conventional gas 315L Stainless Steel Tank 1748mm x 621mm, 10 + 5 pro rata warranty, Australia Made (GAUS-315FQS) Heat pump 895mm x 754mm x 362mm, 6 year warranty, Japan made 15mm AVG Quick Connection Kit and custom fit lagging (QIK15-HPUMP) Includes Sanden Heat Pump Feet (x4) Delivery included when installed by our team GAUS-315FQS Delivery included when installed by our team Install 315L Sanden Eco Plus complete heat pump stainless steel storage tank on owner/builder provided concrete pad. Install the heat pump on ground next to tank on owner/builder concrete pad. Install a 500kpa pressure limiting valve. Install tempering valve to protect the unit. Install NRI PRV valve (acts as Duo valve) on cold water feed to tank. Install using AVG 15mm Plumbing Quick Connection, all inclusive. Connect the tank in 15mm copper to the owner/builder provided hot and cold feeds next to tank. Lag all hot pipes with solar rated insulation. Install PTR with insulated glove. Run drain line 15mm copper to discharge point provided by owner/builder responsibility to ensure that discharge point is in accordance with regulations. Run clear drain hose from drain connector on heat pump to discharge point provided by owner/builder and no more than two meters from tank. Note: Owner/builder responsibility to ensure that discharge point provided by owner/builder and no more than two meters from tank to meters from heat pump. Owner/builder and no more than two meters from heat pump. Owner/builder and no more than two meters from heat pump. Owner/builder electrician wire up unit with isolator and 20A circuit fitted with a circuit breaker. Issue Plumbing Certificate of Compliance for the work completed.	\$5,345.45	\$5,345.45
34	STC Rebate	STC Rebate Certificate	certificates (STC) - Rebate provided as a point of sale discount (GST not applicable) Premium lagging	\$-35.00	\$-1,190.00
1	Sanden Standard Plumbing Install	Sanden_Plb_Install_Std	Commissioning Certificate of Compliance		

Sub Total \$4,155.45 GST 10% \$534.55 **Grand Total** \$4,690.00

Page 2 29/06/2020

HOW TO PAY

Direct Deposit
Account Name: Beyond The Grid Pty
Ltd

BSB: 814-282 Account No.: 50514152

Installation Date: 01/07/2020 06:00

Equipment and Model: Sanden

Tank Serial: HP Serial: Plumbing PIC:

29/06/2020 Page 3